

ID :1021 Local Gadhera at Kumeria _ _ _ _ _

on Chainage 101.540 of Khairna Ranikhet Ramnager state highway

In District Almora Under PD Ranikhet Division

Bridge Inventory Report

Division: PD Ranikhet

Data not-yet finalized

General

Name of Division : 3

Revenue Block Name : 65

Chainage (at Mid Point) : 101.540

Road/ Segment Name : 52

Bridge Type : Motor Bridge High Level

Structure No : 102/2

Feature Intersected : Local Gadhera at Kumeria

Name of Bridge : Local Gadhera at Kumeria

Nearest Town : Kumeria

Latitude (Northing) : 29.55441222

Longitude (Easting) : 79.13828722

Construction Year : 1980

Inventory Year : 2021

Geometric

Overall length (in meter) : 7.00

Total No of Span : 1

Maximum Span (in meter) : 7.00

Span Arrangement : 1x7.00

No of Lane : 1.000

Overall Width (m) : 4.750

Carriageway Width (m) : 4.250

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 7.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : Class B
Load Rating : Class B
Super-Structure
Superstructure Type : Solid slab
Superstructure Material : Reinforced concrete
Wearing Coat Type : Cement Concrete
Expansion Joint Type : Not Provided
Railing/Crash Barrier type : other
Bearing type : Not Provided
Sub-Structure
Founding Strata : Bouldery
Abutment Foundation Type : Open
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Treatment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : D K Sharma

