

ID :1189 Mohini road Bridge _ _ _ _ _

on Chainage 0.025 of Mohini Road Bridge to Main Raipur Motor road.

In District Dehradun Under Other Division

Bridge Inventory Report

Division: Other

Data not-yet finalized

General

Name of Division : 138

Revenue Block Name : 32

Chainage (at Mid Point) : 0.025

Road/ Segment Name : 1619

Bridge Type : Motor Bridge High Level

Structure No : 0/1

Feature Intersected : Rispana

Name of Bridge : Mohini road Bridge

Nearest Town : Upper Rajiv nagar

Latitude (Northing) : 30.30565500

Longitude (Easting) : 78.06424300

Construction Year : 2005

Inventory Year : 2021

Geometric

Overall length (in meter) : 48.00

Total No of Span : 10

Maximum Span (in meter) : 6.00

Span Arrangement : 10x4.8

No of Lane : 2.000

Overall Width (m) : 9.500

Carriageway Width (m) : 7.500

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 1.000

Approach Width i/c Shoulders (m) : 8.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : Single/Multi-cell Box

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Tubular steel

Bearing type : Elastomeric

Sub-Structure

Founding Strata : Sandy

Abutment Foundation Type : Open

Pier Foundation Type : other

No of Piers : 9

Abutment Type : RCC counterfort type

Pier Type : other

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE :

