

ID :1194 Steel Girder Bridge at Km 5.350 in Mahar River _ _ _ _ _

on Chainage 5.350 of Paprshali Balta motor road

In District Pithoragarh Under Other Division

Bridge Inventory Report

Division: Other

Data not-yet finalized

General

Name of Division : 138

Revenue Block Name : 49

Chainage (at Mid Point) : 5.350

Road/ Segment Name : 3952

Bridge Type : Motor Bridge High Level

Structure No : 6/1

Feature Intersected : Mahar

Name of Bridge : Steel Girder Bridge at Km 5.350 in Mahar River

Nearest Town : Dangti

Latitude (Northing) : 29.93970000

Longitude (Easting) : 80.17297200

Construction Year :

Inventory Year : 2020

Geometric

Overall length (in meter) : 44.60

Total No of Span : 1

Maximum Span (in meter) : 44.60

Span Arrangement : 1x44.60

No of Lane : 1.000

Overall Width (m) : 4.600

Carriageway Width (m) : 4.200

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 4.600

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : Class B
Load Rating : Class B
Super-Structure
Superstructure Type : Truss
Superstructure Material : Steel
Wearing Coat Type : Cement Concrete
Expansion Joint Type : Other
Railing/Crash Barrier type : Tubular steel
Bearing type : other
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Treatment for Corrosion Protection (if any) : no special treatment provided
final

Name of JE/AAE :

