

ID :1305 Khatima Melaghat Road Km 9 _ _ _ _ _

on Chainage 8.825 of Khatima Melaghat Road

In District Udham Singh Nagar Under CD Khatima Division

Bridge Inventory Report

Division: CD Khatima

Data not-yet finalized

General

Name of Division : 24

Revenue Block Name : 89

Chainage (at Mid Point) : 8.825

Road/ Segment Name : 6248

Bridge Type : Motor Bridge High Level

Structure No : 22

Feature Intersected : Local Nala

Name of Bridge : Khatima Melaghat Road Km 9

Nearest Town : Khatima

Latitude (Northing) : 28.86361100

Longitude (Easting) : 80.03907500

Construction Year : 1976

Inventory Year : 2021

Geometric

Overall length (in meter) : 15.00

Total No of Span : 4

Maximum Span (in meter) : 11.00

Span Arrangement : 1x2.2+1x2.2+1x2.2+1x2.2+1x2.2

No of Lane : 2.000

Overall Width (m) : 8.500

Carriageway Width (m) : 6.400

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 12.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class B
Load Rating : Class B
Super-Structure
Superstructure Type : Arch
Superstructure Material : Masonry
Wearing Coat Type : Bituminous Concrete
Expansion Joint Type : Other
Railing/Crash Barrier type : Not Provided
Bearing type : other
Sub-Structure
Founding Strata : Soft clayey
Abutment Foundation Type : Open
Pier Foundation Type : Open
No of Piers : 4
Abutment Type : Stone Masonry
Pier Type : Brick Masonry
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Treatment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : prakash singh

