

ID :165 Amraha bridge _ _ _ _ _

on Chainage 9.925 of Kalsi Chakarata state highway

In District Dehradun Under TD Sahiya Division

Bridge Inventory Report

Division: TD Sahiya

Data not-yet finalized

General

Name of Division : 56

Revenue Block Name : 29

Chainage (at Mid Point) : 9.925

Road/ Segment Name : 53

Bridge Type : Motor Bridge High Level

Structure No : 9/1

Feature Intersected : local Gadera

Name of Bridge : Amraha bridge

Nearest Town : chapnu

Latitude (Northing) : 30.56278000

Longitude (Easting) : 77.86416000

Construction Year : 2010

Inventory Year : 2020

Geometric

Overall length (in meter) : 8.00

Total No of Span : 1

Maximum Span (in meter) : 8.00

Span Arrangement : 1x19

No of Lane : 2.000

Overall Width (m) : 8.400

Carriageway Width (m) : 7.500

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 8.500

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Severe

Seismic Importance factor : 1.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : Solid slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Mastic asphalt

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Cast-in-situ concrete

Bearing type : Roller & Rocker

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Raft

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : RCC buttressed type

Pier Type : RCC Solid

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : Plum concrete block protection

Treatment for Corrosion Protection (if any) : Plum concrete

final

Name of JE/AAE :

