

ID :1685 Baratiya Bridge _ _ _ _ _

on Chainage 1.900 of Bikhyasain Deghat Bungidhar Mehalchori Bachuwaban Chokhutiya state highway

In District Almora Under PD Ranikhet Division

Bridge Inventory Report

Division: PD Ranikhet

Data not-yet finalized

General

Name of Division : 3

Revenue Block Name : 61

Chainage (at Mid Point) : 1.900

Road/ Segment Name : 28

Bridge Type : Motor Bridge High Level

Structure No : 1/5

Feature Intersected : Vinod River

Name of Bridge : Baratiya Bridge

Nearest Town : Ghatgar

Latitude (Northing) : 29.57438900

Longitude (Easting) : 79.20519400

Construction Year : 2019

Inventory Year : 2020

Geometric

Overall length (in meter) : 36.00

Total No of Span : 1

Maximum Span (in meter) : 36.00

Span Arrangement : 1x36

No of Lane : 1.000

Overall Width (m) : 4.270

Carriageway Width (m) : 4.250

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 6.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A
Load Rating : Class A
Super-Structure
Superstructure Type : Solid slab
Superstructure Material : Reinforced concrete
Wearing Coat Type : Cement Concrete
Expansion Joint Type : Asphaltic Plug Joint
Railing/Crash Barrier type : Tubular steel
Bearing type : POT PIN
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : other
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : Plum Concrete blocks
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : Plum Concrete blocks
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Treatment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : Gulam Mohamad

