

ID :1743 Suspension Bridge _ _ _ _ _

on Chainage 72.100 of Tehri Hindolakhil Devprayag Vyasghat Bilkhet state highway

In District Pauri Under PD Pauri Division

Bridge Inventory Report

Division: PD Pauri

Data not-yet finalized

General

Name of Division : 67

Revenue Block Name : 34

Chainage (at Mid Point) : 72.100

Road/ Segment Name : 94

Bridge Type : Pedestrian Bridge

Structure No : 73/1

Feature Intersected : Nayar River

Name of Bridge : Suspension Bridge

Nearest Town : Vyaschatti

Latitude (Northing) : 30.05980000

Longitude (Easting) : 78.59675000

Construction Year : 2010

Inventory Year : 2022

Geometric

Overall length (in meter) : 43.00

Total No of Span : 1

Maximum Span (in meter) : 43.00

Span Arrangement : 1x43.00

No of Lane : 1.000

Overall Width (m) : 1.800

Carriageway Width (m) : 1.800

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 2.750

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level : 444.000

OFL Ordinary Flood Level : 440.000

LWL Low Water Level : 436.000

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre : 455.960

Road Level at Centre : 456.000

Design Scour Level at Pier :

Design Scour Level at Abutments : 452.000

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Footpath Live Load
Load Rating : Footpath Live Load
Super-Structure
Superstructure Type : Suspension
Superstructure Material : Steel
Wearing Coat Type : Bituminous Concrete
Expansion Joint Type : Not Provided
Railing/Crash Barrier type : Tubular steel
Bearing type : Not Provided
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Treatment for Corrosion Protection (if any) : no special treatment provided
final

Name of JE/AAE : Er. Mahendra Singh Dawan

