

ID :1744 Suspension Bridge _ _ _ _ _

on Chainage 78.750 of Tehri Hindolakhil Devprayag Vyasghat Bilkhet state highway

In District Pauri Under PD Pauri Division

Bridge Inventory Report

Division: PD Pauri

Data not-yet finalized

General

Name of Division : 67

Revenue Block Name : 34

Chainage (at Mid Point) : 78.750

Road/ Segment Name : 94

Bridge Type : Pedestrian Bridge

Structure No : 79/1

Feature Intersected : Nayar River

Name of Bridge : Suspension Bridge

Nearest Town : Khanda/Gavadi

Latitude (Northing) : 30.03064000

Longitude (Easting) : 78.62756000

Construction Year : 1995

Inventory Year : 2022

Geometric

Overall length (in meter) : 58.00

Total No of Span : 1

Maximum Span (in meter) : 58.00

Span Arrangement : 1x58.00

No of Lane : 1.000

Overall Width (m) : 2.000

Carriageway Width (m) : 2.000

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 3.200

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level : 466.000

OFL Ordinary Flood Level : 462.000

LWL Low Water Level : 459.000

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre : 469.960

Road Level at Centre : 470.000

Design Scour Level at Pier :

Design Scour Level at Abutments : 466.000

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Footpath Live Load
Load Rating : Footpath Live Load
Super-Structure
Superstructure Type : Suspension
Superstructure Material : Steel
Wearing Coat Type : Bituminous Concrete
Expansion Joint Type : Not Provided
Railing/Crash Barrier type : Tubular steel
Bearing type : Not Provided
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Treatment for Corrosion Protection (if any) : no special treatment provided
final

Name of JE/AAE : Er. Mahendra Singh Dawan

