

ID :188 RCC box culvert 8.00 mtr span at Pauri Devprayag Gaja Jajal SH-31 in Km 112 \_\_\_\_\_  
on Chainage 112.000 of Pauri Devpryag Gaja Jajal state highway  
In District Tehri Under CD Narendnagar Division

---

## Bridge Inventory Report

Division: CD Narendnagar

Data not-yet finalized

### General

Name of Division : 44

Revenue Block Name : 27

Chainage (at Mid Point) : 112.000

Road/ Segment Name : 76

Bridge Type : Motor Bridge High Level

Structure No : 10/10

Feature Intersected : Local Gadera

Name of Bridge : RCC box culvert 8.00 mtr span at Pauri Devprayag Gaja Jajal SH-31 in Km 112

Nearest Town : Gaja

Latitude (Northing) : 30.11566600

Longitude (Easting) : 78.32480300

Construction Year : 2018

Inventory Year : 2018

### Geometric

Overall length (in meter) : 8.00

Total No of Span : 1

Maximum Span (in meter) : 8.00

Span Arragment : 1x8

No of Lane : 1.000

Overall Width (m) : 8.000

Carriageway Width (m) : 7.500

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approch Width i/c Shoulders (m) : 7.500

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : Solid slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Tubular steel

Bearing type : Not Provided

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : RCC Box type

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE :

