

ID :1906 12m span motor bridge _ _ _ _ _
on Chainage 10.300 of Bageshwar Dafout motor road
In District Bageshwar Under PD Bageshwar Division

Bridge Inventory Report

Division: PD Bageshwar

Data not-yet finalized

General

Name of Division : 5
Revenue Block Name : 74
Chainage (at Mid Point) : 10.300
Road/ Segment Name : 133
Bridge Type : Motor Bridge High Level
Structure No : 1/1
Feature Intersected : Local Gadhera
Name of Bridge : 12m span motor bridge
Nearest Town : Bageshwar
Latitude (Northing) : 29.81460200
Longitude (Easting) : 79.80749300
Construction Year : 2002
Inventory Year : 2022

Geometric

Overall length (in meter) : 12.00
Total No of Span : 1
Maximum Span (in meter) : 12.00
Span Arrangement : 1x12m
No of Lane : 1.000
Overall Width (m) : 5.250
Carriageway Width (m) : 4.270
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approach Width i/c Shoulders (m) : 6.000
Gradient (%age) : 1
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level : 103.000
OFL Ordinary Flood Level : 102.000
LWL Low Water Level : 101.000
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :
Exposure Condition : Moderate
Seismic Importance factor : 0.0

Design Loading : Class B
Load Rating : Class B
Super-Structure
Superstructure Type : T-beam and slab
Superstructure Material : Reinforced concrete
Wearing Coat Type : Cement Concrete
Expansion Joint Type : Single Strip/Box Seal Joint
Railing/Crash Barrier type : other
Bearing type : other
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Raft
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : plum concrete
Bank Protection Right Side of Up-stream : plum concrete
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Treatment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : Darshan Singh Kathayat

