

ID :1944 Lokal Nala _ _ _ _ _

on Chainage 15.810 of Anjanisain Baisoli Punadu Kapriyaasain motor road

In District Tehri Under PD New Tehri Division

Bridge Inventory Report

Division: PD New Tehri

Data not-yet finalized

General

Name of Division : 43

Revenue Block Name : 20

Chainage (at Mid Point) : 15.810

Road/ Segment Name : 4319

Bridge Type : Motor Bridge High Level

Structure No : 15/6

Feature Intersected : Local nala

Name of Bridge : Lokal Nala

Nearest Town : Anjnisen

Latitude (Northing) : 30.30336600

Longitude (Easting) : 78.56573200

Construction Year : 2013

Inventory Year : 2022

Geometric

Overall length (in meter) : 10.50

Total No of Span : 1

Maximum Span (in meter) : 9.00

Span Arrangement : 1X9.00

No of Lane : 1.000

Overall Width (m) : 5.900

Carriageway Width (m) : 5.250

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 6.500

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A
Load Rating : Class A
Super-Structure
Superstructure Type : T-beam and slab
Superstructure Material : Reinforced concrete
Wearing Coat Type : Cement Concrete
Expansion Joint Type : Other
Railing/Crash Barrier type : Tubular steel
Bearing type : Not Provided
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : RCC Solid
Protection Work
Bank Protection Left Side of Up-stream : protection work provided
Bank Protection Right Side of Up-stream : protection work provided
Bank Protection Left Side of Down-stream : protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : protection work provided
Floor Protection on Down-stream : protection work provided
Treatment for Corrosion Protection (if any) : no special treatment provided
final

Name of JE/AAE : PRADEEP KUMAR

