

ID :1990 lingudta bridge _ _ _ _ _

on Chainage 34.490 of Almora Berinag Askot state highway : Almora Berinag Askote state highway
(Seraghat to Raiaagar)

In District Almora Under CD Almora Division

Bridge Inventory Report

Division: CD Almora

Data not-yet finalized

General

Name of Division : 2

Revenue Block Name : 68

Chainage (at Mid Point) : 34.490

Road/ Segment Name : 21

Bridge Type : Motor Bridge High Level

Structure No : 1/1

Feature Intersected : aned garh gadhera

Name of Bridge : lingudta bridge

Nearest Town : lingudta

Latitude (Northing) : 29.69714167

Longitude (Easting) : 79.85704444

Construction Year : 1968

Inventory Year : 2022

Geometric

Overall length (in meter) : 18.00

Total No of Span : 1

Maximuam Span (in meter) : 18.00

Span Arragment : 6x3

No of Lane : 1.000

Overall Width (m) : 5.200

Carriageway Width (m) : 4.250

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approch Width i/c Shoulders (m) : 6.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class B

Load Rating : Class B

Super-Structure

Superstructure Type : Truss

Superstructure Material : Steel

Wearing Coat Type : Bituminous Concrete

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Steel rolled section

Bearing type : Elastomeric

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : Stone Masonry

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AEE :

