

ID :2485 Jakhand bridge _ _ _ _ _

on Chainage 296.530 of Tuyuni Chakrata Mussoorie Chamba New Tehri Maletha national highway

In District Tehri Under NH Srinagar Division

Bridge Inventory Report

Division: NH Srinagar

Data not-yet finalized

General

Name of Division : 130

Revenue Block Name : 22

Chainage (at Mid Point) : 296.530

Road/ Segment Name : 19

Bridge Type : Motor Bridge High Level

Structure No : 707/20

Feature Intersected : Jakhand gadhera

Name of Bridge : Jakhand bridge

Nearest Town : jakhand

Latitude (Northing) : 30.31476200

Longitude (Easting) : 78.66371110

Construction Year : 1982

Inventory Year : 2022

Geometric

Overall length (in meter) : 14.00

Total No of Span : 1

Maximum Span (in meter) : 14.00

Span Arrangement : 1*14

No of Lane : 2.000

Overall Width (m) : 7.000

Carriageway Width (m) : 6.000

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 7.200

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : NA
Load Rating : NA
Super-Structure
Superstructure Type : Arch
Superstructure Material : Reinforced concrete
Wearing Coat Type : Bituminous Concrete
Expansion Joint Type : Single Strip/Box Seal Joint
Railing/Crash Barrier type : other
Bearing type : Roller & Rocker
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Treatment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : Deepak Gusain

