

ID :2498 Bhanso Bridge _ _ _ _ _

on Chainage 18.000 of Kathud Naitoli Bhasoun Fiftly motor road

In District Tehri Under CD Narendnagar Division

Bridge Inventory Report

Division: CD Narendnagar

Data not-yet finalized

General

Name of Division : 44

Revenue Block Name : 26

Chainage (at Mid Point) : 18.000

Road/ Segment Name : 175

Bridge Type : Motor Bridge High Level

Structure No : 5/1

Feature Intersected : Bhagirathi

Name of Bridge : Bhanso Bridge

Nearest Town : Koteswar

Latitude (Northing) : 30.29100600

Longitude (Easting) : 78.49152600

Construction Year : 2011

Inventory Year : 2022

Geometric

Overall length (in meter) : 204.00

Total No of Span : 1

Maximum Span (in meter) : 204.00

Span Arragment : 1x204

No of Lane : 1.000

Overall Width (m) : 3.500

Carriageway Width (m) : 3.000

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approch Width i/c Shoulders (m) : 6.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Footpath Live Load

Load Rating : Class A

Super-Structure

Superstructure Type : Suspension

Superstructure Material : Steel

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : other

Bearing type : Not Provided

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : RCC Box type

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE :

