

ID :2522 kapleshwar Bridge \_ \_ \_ \_ \_

on Chainage 0.800 of road unknown

In District Almora Under PD Almora Division

---

## Bridge Inventory Report

Division: PD Almora

Data not-yet finalized

### General

Name of Division : 1

Revenue Block Name : 69

Chainage (at Mid Point) : 0.800

Road/ Segment Name :

Bridge Type : Motor Bridge High Level

Structure No : 1/1

Feature Intersected : Farka River

Name of Bridge : kapleshwar Bridge

Nearest Town : Jaiti

Latitude (Northing) : 29.55223000

Longitude (Easting) : 79.62824600

Construction Year : 1990

Inventory Year : 2022

### Geometric

Overall length (in meter) : 36.00

Total No of Span : 1

Maximum Span (in meter) : 36.00

Span Arrangement : 1x36

No of Lane : 1.000

Overall Width (m) : 1.800

Carriageway Width (m) : 1.800

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 1.800

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Mild

Seismic Importance factor : 1.0

Design Loading : NA  
Load Rating : NA  
Super-Structure  
Superstructure Type : Suspension  
Superstructure Material : Steel  
Wearing Coat Type : Cement Concrete  
Expansion Joint Type : Not Provided  
Railing/Crash Barrier type : Not Provided  
Bearing type : Not Provided  
Sub-Structure  
Founding Strata : Hard clayey  
Abutment Foundation Type : Open  
Pier Foundation Type : NA  
No of Piers : 0  
Abutment Type : Stone Masonry  
Pier Type : NA  
Protection Work  
Bank Protection Left Side of Up-stream : Plum Concrete  
Bank Protection Right Side of Up-stream : Plum Concrete  
Bank Protection Left Side of Down-stream : Plum Concrete  
Bank Protection Right Side of Down-stream : Plum Concrete  
Floor Protection on Up-stream : no protection work provided  
Floor Protection on Down-stream : no protection work provided  
Treatment for Corrosion Protection (if any) : no special treatment provided  
final  
Name of JE/AAE : AAE Himanshu Joshi

