

ID :2569 Deengoan pull \_ \_ \_ \_ \_

on Chainage 14.625 of Kodar deengaon Mukhem motor road

In District Tehri Under PD New Tehri Division

---

## Bridge Inventory Report

Division: PD New Tehri

Data not-yet finalized

### General

Name of Division : 43

Revenue Block Name : 23

Chainage (at Mid Point) : 14.625

Road/ Segment Name : 189

Bridge Type : Motor Bridge High Level

Structure No : 14/25

Feature Intersected : Deengoan gadhera

Name of Bridge : Deengoan pull

Nearest Town : lambgaon

Latitude (Northing) : 30.59515000

Longitude (Easting) : 78.46401944

Construction Year : 2003

Inventory Year : 2020

### Geometric

Overall length (in meter) : 12.00

Total No of Span : 1

Maximum Span (in meter) : 12.00

Span Arrangement : 1x12m

No of Lane : 1.000

Overall Width (m) : 5.200

Carriageway Width (m) : 4.250

RS Footpath Width (m) : 0.470

LS Footpath Width (m) : 0.470

Approach Width i/c Shoulders (m) : 5.200

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level : 1871.000

OFL Ordinary Flood Level : 1866.000

LWL Low Water Level : 1866.000

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre : 1873.000

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class B  
Load Rating : Class B  
Super-Structure  
Superstructure Type : T-beam and slab  
Superstructure Material : Reinforced concrete  
Wearing Coat Type : Cement Concrete  
Expansion Joint Type : Single Strip/Box Seal Joint  
Railing/Crash Barrier type : Tubular steel  
Bearing type : other  
Sub-Structure  
Founding Strata : Rocky  
Abutment Foundation Type : other  
Pier Foundation Type : NA  
No of Piers : 0  
Abutment Type : Stone Masonry  
Pier Type : NA  
Protection Work  
Bank Protection Left Side of Up-stream : plum protection  
Bank Protection Right Side of Up-stream : plum protection  
Bank Protection Left Side of Down-stream : no protection work provided  
Bank Protection Right Side of Down-stream : no protection work provided  
Floor Protection on Up-stream : no protection work provided  
Floor Protection on Down-stream : no protection work provided  
Treatment for Corrosion Protection (if any) : no special treatment provided  
final  
Name of JE/AAE : Er. Brijesh Anthwal

