

ID :2776 70 M Span Suspension Bridge at Jimighat _ _ _ _ _
on Chainage 133.000 of Kharbagad Munsyari Bugdiyar bridle road
In District Pithoragarh Under PD Didihaat Division

Bridge Inventory Report

Division: PD Didihaat

Data not-yet finalized

General

Name of Division : 16
Revenue Block Name : 49
Chainage (at Mid Point) : 133.000
Road/ Segment Name : 5576
Bridge Type : Pedestrian Bridge
Structure No : 1/1
Feature Intersected : Quri
Name of Bridge : 70 M Span Suspension Bridge at Jimighat
Nearest Town : Munsyari
Latitude (Northing) : 30.13462100
Longitude (Easting) : 80.24911100
Construction Year : 2004
Inventory Year : 2022

Geometric

Overall length (in meter) : 70.00
Total No of Span : 1
Maximum Span (in meter) : 70.00
Span Arrangement : 1x70
No of Lane : 1.000
Overall Width (m) : 1.800
Carriageway Width (m) : 1.800
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approach Width i/c Shoulders (m) : 1.800
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :
OFL Ordinary Flood Level :
LWL Low Water Level :
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :
Exposure Condition : Moderate
Seismic Importance factor : 1.0

Design Loading : Footpath Live Load
Load Rating : Footpath Live Load
Super-Structure
Superstructure Type : Suspension
Superstructure Material : Steel
Wearing Coat Type : Bituminous Concrete
Expansion Joint Type : Other
Railing/Crash Barrier type : Not Provided
Bearing type : Not Provided
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : Open
No of Piers : 2
Abutment Type : Stone Masonry
Pier Type : Stone Masonry
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Treatment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : Er. Naval Kishor

