

ID :2968 samog khad \_ \_ \_ \_ \_

on Chainage 23.050 of Chakrata Lakhamandal Barnigad state highway

In District Dehradun Under TD Chakrata Division

---

## Bridge Inventory Report

Division: TD Chakrata

Data not-yet finalized

### General

Name of Division : 52

Revenue Block Name : 28

Chainage (at Mid Point) : 23.050

Road/ Segment Name : 30

Bridge Type : Motor Bridge High Level

Structure No : 5/1

Feature Intersected : samog khad

Name of Bridge : samog khad

Nearest Town : Quashi

Latitude (Northing) : 30.70366110

Longitude (Easting) : 77.93098327

Construction Year :

Inventory Year : 2022

### Geometric

Overall length (in meter) : 9.00

Total No of Span : 1

Maximum Span (in meter) : 9.00

Span Arrangement : 1x9

No of Lane : 1.000

Overall Width (m) : 7.500

Carriageway Width (m) : 4.250

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 6.000

Gradient (%age) : 3

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class B  
Load Rating : Class B  
Super-Structure  
Superstructure Type : T-beam and slab  
Superstructure Material : Reinforced concrete  
Wearing Coat Type : Cement Concrete  
Expansion Joint Type : Single Strip/Box Seal Joint  
Railing/Crash Barrier type : Tubular steel  
Bearing type : Not Provided  
Sub-Structure  
Founding Strata : Rocky  
Abutment Foundation Type : Open  
Pier Foundation Type : NA  
No of Piers : 0  
Abutment Type : Stone Masonry  
Pier Type : NA  
Protection Work  
Bank Protection Left Side of Up-stream : no protection work provided  
Bank Protection Right Side of Up-stream : no protection work provided  
Bank Protection Left Side of Down-stream : no protection work provided  
Bank Protection Right Side of Down-stream : no protection work provided  
Floor Protection on Up-stream : no protection work provided  
Floor Protection on Down-stream : no protection work provided  
Treatment for Corrosion Protection (if any) : no special treatment provided  
final  
Name of JE/AAE : Er . Amit sharma

