

ID :2994 10.0 M Span RCC Bridge _ _ _ _ _

on Chainage 0.900 of Pathari Power house to Dadupur Govindpur (to Chote ki Dukan)

In District Haridwar Under PD Haridwar Division

Bridge Inventory Report

Division: PD Haridwar

Data not-yet finalized

General

Name of Division : 55

Revenue Block Name : 93

Chainage (at Mid Point) : 0.900

Road/ Segment Name : 2021

Bridge Type : Motor Bridge High Level

Structure No : 1/1

Feature Intersected : Barsati Nala

Name of Bridge : 10.0 M Span RCC Bridge

Nearest Town : Dadupur Sai dham Colony

Latitude (Northing) : 29.93246667

Longitude (Easting) : 78.04110833

Construction Year : 2011

Inventory Year : 2022

Geometric

Overall length (in meter) : 10.00

Total No of Span : 2

Maximum Span (in meter) : 10.00

Span Arrangement : 5x2

No of Lane : 1.000

Overall Width (m) : 4.600

Carriageway Width (m) : 4.100

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 4.100

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : Solid slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : other

Bearing type : Not Provided

Sub-Structure

Founding Strata : Sandy

Abutment Foundation Type : other

Pier Foundation Type : other

No of Piers : 0

Abutment Type : Brick Masonry

Pier Type : Brick Masonry

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE :

