

ID :3186 HANIGAD Bridge _ _ _ _ _

on Chainage 1.500 of Dewal-Kandai-Sawar Motor Road.

In District Chamoli Under CD Tharali Division

Bridge Inventory Report

Division: CD Tharali

Data not-yet finalized

General

Name of Division : 37

Revenue Block Name : 14

Chainage (at Mid Point) : 1.500

Road/ Segment Name : 379

Bridge Type : Motor Bridge High Level

Structure No : 2/3

Feature Intersected : HANIGAD Gadhera NEAR KUNAR BEND

Name of Bridge : HANIGAD Bridge

Nearest Town : KUNAR BEND

Latitude (Northing) : 30.08692920

Longitude (Easting) : 79.61367820

Construction Year : 2014

Inventory Year : 2023

Geometric

Overall length (in meter) : 48.00

Total No of Span : 1

Maximum Span (in meter) : 48.00

Span Arrangement : 1*48

No of Lane : 1.000

Overall Width (m) : 5.300

Carriageway Width (m) : 4.250

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 6.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class B
Load Rating : Class B
Super-Structure
Superstructure Type : Truss
Superstructure Material : Steel
Wearing Coat Type : Cement Concrete
Expansion Joint Type : Other
Railing/Crash Barrier type : other
Bearing type : POT PIN
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Treatment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : kuldeep kumar

