

ID :3249 Sangu sari at Km 15 _ _ _ _ _

on Chainage 15.000 of road unknown

In District Rudraprayag Under PD Rudraprayag Division

Bridge Inventory Report

Division: PD Rudraprayag

Data not-yet finalized

General

Name of Division : 39

Revenue Block Name : 17

Chainage (at Mid Point) : 15.000

Road/ Segment Name :

Bridge Type : Motor Bridge High Level

Structure No : 15/1

Feature Intersected : Local Gadera

Name of Bridge : Sangu sari at Km 15

Nearest Town : Rudraprayag

Latitude (Northing) : 30.30868300

Longitude (Easting) : 79.09704200

Construction Year : 2019

Inventory Year : 2023

Geometric

Overall length (in meter) : 18.00

Total No of Span : 1

Maximum Span (in meter) : 18.00

Span Arrangement : 1/18

No of Lane : 1.000

Overall Width (m) : 4.250

Carriageway Width (m) : 4.250

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 4.250

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class B

Load Rating : Class B

Super-Structure

Superstructure Type : Truss

Superstructure Material : Steel

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Steel rolled section

Bearing type : POT PIN

Sub-Structure

Founding Strata : Bouldery

Abutment Foundation Type : Raft

Pier Foundation Type : Raft

No of Piers : 2

Abutment Type : RCC Box type

Pier Type : RCC Solid

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE :

