

ID :3356 Ukhimath Mansuna km 9 _ _ _ _ _

on Chainage 8.825 of Ukhimath Mansoona Jugasu Raulek Uniyana motor road

In District Rudraprayag Under CD Ukhimath Division

Bridge Inventory Report

Division: CD Ukhimath

Data not-yet finalized

General

Name of Division : 40

Revenue Block Name : 16

Chainage (at Mid Point) : 8.825

Road/ Segment Name : 159

Bridge Type : Motor Bridge High Level

Structure No : 9/5

Feature Intersected : mansuna

Name of Bridge : Ukhimath Mansuna km 9

Nearest Town : mansuna

Latitude (Northing) : 30.54739800

Longitude (Easting) : 79.13081900

Construction Year : 2008

Inventory Year : 2023

Geometric

Overall length (in meter) : 7.00

Total No of Span : 1

Maximum Span (in meter) : 6.00

Span Arrangement : 1x6.0

No of Lane : 1.000

Overall Width (m) : 6.000

Carriageway Width (m) : 5.500

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 6.500

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level : 1394.000

OFL Ordinary Flood Level : 1392.500

LWL Low Water Level : 1392.000

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre : 1397.000

Road Level at Centre : 1397.000

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : NA

Load Rating : NA

Super-Structure

Superstructure Type : Solid slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : Cast-in-situ concrete

Bearing type : Not Provided

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Er Pawan Kumar

