

ID :3390 Harshil Steel Truss Bridge in place of Bailey bridge \_ \_ \_ \_ \_

on Chainage 1.000 of Harshil-Mukhwa-Jangla Motor Road

In District Uttarkashi Under PD Bhatwari Division

---

## Bridge Inventory Report

Division: PD Bhatwari

Data not-yet finalized

### General

Name of Division : 31

Revenue Block Name : 6

Chainage (at Mid Point) : 1.000

Road/ Segment Name : 5229

Bridge Type : Motor Bridge High Level

Structure No : 1/1

Feature Intersected : Bhagirathi River

Name of Bridge : Harshil Steel Truss Bridge in place of Bailey bridge

Nearest Town : Uttarkashi

Latitude (Northing) : 31.03519700

Longitude (Easting) : 78.75038500

Construction Year : 2023

Inventory Year : 2024

### Geometric

Overall length (in meter) : 42.00

Total No of Span : 1

Maximum Span (in meter) : 42.00

Span Arrangement : 1x42

No of Lane : 1.500

Overall Width (m) : 4.250

Carriageway Width (m) : 4.250

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 5.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A  
Load Rating : Class A  
Super-Structure  
Superstructure Type : Truss  
Superstructure Material : Steel  
Wearing Coat Type : Cement Concrete  
Expansion Joint Type : Single Strip/Box Seal Joint  
Railing/Crash Barrier type : Tubular steel  
Bearing type : Elastomeric  
Sub-Structure  
Founding Strata : Rocky  
Abutment Foundation Type : Raft  
Pier Foundation Type : NA  
No of Piers : 0  
Abutment Type : other  
Pier Type : NA  
Protection Work  
Bank Protection Left Side of Up-stream : no protection work provided  
Bank Protection Right Side of Up-stream : no protection work provided  
Bank Protection Left Side of Down-stream : no protection work provided  
Bank Protection Right Side of Down-stream : no protection work provided  
Floor Protection on Up-stream : no protection work provided  
Floor Protection on Down-stream : no protection work provided  
Treatment for Corrosion Protection (if any) : no special treatment provided  
final  
Name of JE/AAE :

