

ID :3492 Kakroda Bridge _ _ _ _

on Chainage 137.250 of starting from its junction with NH -74 near kashipur connecting Ramnager Dhumakot Thalissain Tripalisain Pabo and Terminating at NH 119 near Bubakhal National Highway

In District Pauri Under NH Dhumakot Division

Bridge Inventory Report

Division: NH Dhumakot

Data not-yet finalized

General

Name of Division : 63

Revenue Block Name : 40

Chainage (at Mid Point) : 137.250

Road/ Segment Name : 11

Bridge Type : Motor Bridge High Level

Structure No : 139/1

Feature Intersected : local Gadera

Name of Bridge : Kakroda Bridge

Nearest Town : Kakroda Village

Latitude (Northing) : 29.87726500

Longitude (Easting) : 79.02592100

Construction Year : 2023

Inventory Year : 2023

Geometric

Overall length (in meter) : 24.00

Total No of Span : 1

Maximum Span (in meter) : 24.00

Span Arrangement : 1X24

No of Lane : 2.000

Overall Width (m) : 12.000

Carriageway Width (m) : 9.000

RS Footpath Width (m) : 1.500

LS Footpath Width (m) : 1.500

Approach Width i/c Shoulders (m) : 12.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Cast-in-situ concrete

Bearing type : Elastomeric

Sub-Structure

Founding Strata : Bouldery

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : RCC counterfort type

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : plum concrete in 30m length and 2m height

Bank Protection Right Side of Up-stream : plum concrete in 12m length and 2m height

Bank Protection Left Side of Down-stream : plum concrete in 10m length and 2m height

Bank Protection Right Side of Down-stream : plum concrete in 12m length and 2m height

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AEE :

