

ID :3641 Suspension Bridge \_ \_ \_ \_ \_

on Chainage 55.000 of Bikhysain Deghat Bungidhar Mehalchori Bachuwaban Chokhutiya state highway

In District Almora Under CD Ranikhet Division

---

## Bridge Inventory Report

Division: CD Ranikhet

Data not-yet finalized

### General

Name of Division : 4

Revenue Block Name : 62

Chainage (at Mid Point) : 55.000

Road/ Segment Name : 28

Bridge Type : Pedestrian Bridge

Structure No : 55/1

Feature Intersected : Ramganga River

Name of Bridge : Suspension Bridge

Nearest Town : chaukhutiya

Latitude (Northing) : 29.86866400

Longitude (Easting) : 79.34019500

Construction Year : 2023

Inventory Year : 2023

### Geometric

Overall length (in meter) : 125.00

Total No of Span : 1

Maximum Span (in meter) : 125.00

Span Arrangement : 1\*125

No of Lane : 1.000

Overall Width (m) : 2.000

Carriageway Width (m) : 2.000

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 2.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Footpath Live Load

Load Rating : Class B

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Tubular steel

Bearing type : POT PIN

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : Well

No of Piers : 1

Abutment Type : Stone Masonry

Pier Type : RCC Solid

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Er. Rakesh Chandra Arya

