

ID :3668 narmedeswar bridge _ _ _ _ _

on Chainage 1.000 of road unknown

In District Almora Under PD Ranikhet Division

Bridge Inventory Report

Division: PD Ranikhet

Data not-yet finalized

General

Name of Division : 3

Revenue Block Name : 61

Chainage (at Mid Point) : 1.000

Road/ Segment Name :

Bridge Type : Pedestrian Bridge

Structure No : 1/1

Feature Intersected : vinod river

Name of Bridge : narmedeswar bridge

Nearest Town : talai

Latitude (Northing) : 29.80930556

Longitude (Easting) : 79.23727778

Construction Year : 1968

Inventory Year : 2025

Geometric

Overall length (in meter) : 46.00

Total No of Span : 1

Maximum Span (in meter) : 46.00

Span Arrangement : 1x46

No of Lane : 1.000

Overall Width (m) : 2.000

Carriageway Width (m) : 1.830

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 4.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level : 108.000

OFL Ordinary Flood Level : 104.000

LWL Low Water Level : 101.000

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Footpath Live Load

Load Rating : Footpath Live Load

Super-Structure

Superstructure Type : Plate Girder

Superstructure Material : Composite

Wearing Coat Type : Other

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Steel rolled section

Bearing type : other

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE :

