

ID :3729 Chanji Gaad _ _ _ _ _

on Chainage 0.000 of road unknown

In District Tehri Under TD Ghansaali Division

Bridge Inventory Report

Division: TD Ghansaali

Data not-yet finalized

General

Name of Division : 45

Revenue Block Name : 19

Chainage (at Mid Point) : 0.000

Road/ Segment Name :

Bridge Type : Pedestrian Bridge

Structure No : 0

Feature Intersected : Chanji Gaad

Name of Bridge : Chanji Gaad

Nearest Town : Kathud Talla

Latitude (Northing) : 30.43222222

Longitude (Easting) : 78.79222222

Construction Year : 1987

Inventory Year : 2025

Geometric

Overall length (in meter) : 24.00

Total No of Span : 1

Maximum Span (in meter) : 24.00

Span Arrangement : 24

No of Lane : 1.000

Overall Width (m) : 2.000

Carriageway Width (m) : 1.800

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 1.800

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : Footpath Live Load
Load Rating : Footpath Live Load
Super-Structure
Superstructure Type : Truss
Superstructure Material : Reinforced concrete
Wearing Coat Type : Cement Concrete
Expansion Joint Type : Single Strip/Box Seal Joint
Railing/Crash Barrier type : Tubular steel
Bearing type : Not Provided
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Treatment for Corrosion Protection (if any) : no special treatment provided
final

Name of JE/AAE :

