

ID :473 Manela Motor Bridge _ _ _ _ _

on Chainage 7.670 of Karichhina Bagwalipokhar Gagas motor road

In District Almora Under CD Almora Division

Bridge Inventory Report

Division: CD Almora

Data not-yet finalized

General

Name of Division : 2

Revenue Block Name : 67

Chainage (at Mid Point) : 7.670

Road/ Segment Name : 5647

Bridge Type : Motor Bridge High Level

Structure No : 7/6

Feature Intersected : Manela Gadera

Name of Bridge : Manela Motor Bridge

Nearest Town : Manela

Latitude (Northing) : 29.69511100

Longitude (Easting) : 79.45902700

Construction Year : 1980

Inventory Year : 2022

Geometric

Overall length (in meter) : 8.00

Total No of Span : 1

Maximum Span (in meter) : 8.00

Span Arrangement : 1x8.0 m

No of Lane : 1.000

Overall Width (m) : 6.400

Carriageway Width (m) : 5.800

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 7.500

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : NA

Load Rating : NA

Super-Structure

Superstructure Type : Solid slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Other

Railing/Crash Barrier type : Cast-in-situ concrete

Bearing type : Not Provided

Sub-Structure

Founding Strata : Hard clayey

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE :

