

ID :634 Local nala _ _ _ _ _

on Chainage 5.600 of Connects Sahjahanpur, Bisalpur, Barkhera, Pilibhit, Neoria Husainpur, Majhola, Chanda, Mundeli and Khatima in the state of Uttar Pardesh and Uttrakhand : .

In District Udham Singh Nagar Under NH Haldwani Division

Bridge Inventory Report

Division: NH Haldwani

Data not-yet finalized

General

Name of Division : 61

Revenue Block Name : 89

Chainage (at Mid Point) : 5.600

Road/ Segment Name : 99

Bridge Type : Motor Bridge High Level

Structure No : 1/1

Feature Intersected : Local River

Name of Bridge : Local nala

Nearest Town : Khatima

Latitude (Northing) : 28.88400300

Longitude (Easting) : 79.89711700

Construction Year : 1976

Inventory Year : 2021

Geometric

Overall length (in meter) : 24.00

Total No of Span : 3

Maximuam Span (in meter) : 24.00

Span Arragment : 1x4.5+1x12+1x4.5

No of Lane : 2.000

Overall Width (m) : 8.800

Carriageway Width (m) : 6.800

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approch Width i/c Shoulders (m) : 12.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class B

Load Rating : Class B

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Other

Railing/Crash Barrier type : Pre-cast concrete

Bearing type : other

Sub-Structure

Founding Strata : Soft clayey

Abutment Foundation Type : Open

Pier Foundation Type : Open

No of Piers : 2

Abutment Type : RCC buttressed type

Pier Type : RCC Solid

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AEE : prakash singh

