

ID :7 Steel Girder Bridge in Bamnath Gad km 76 _ _ _ _ _

on Chainage 76.825 of Rudraprayag Pokhari Gopeshwar state highway

In District Chamoli Under CD Pokhari Division

Bridge Inventory Report

Division: CD Pokhari

Data not-yet finalized

General

Name of Division : 128

Revenue Block Name : 10

Chainage (at Mid Point) : 76.825

Road/ Segment Name : 78

Bridge Type : Motor Bridge High Level

Structure No : 76/1

Feature Intersected : Bamnath Gad

Name of Bridge : Steel Girder Bridge in Bamnath Gad km 76

Nearest Town : Nagnath Pokhari

Latitude (Northing) : 30.36379000

Longitude (Easting) : 79.23590400

Construction Year : 1980

Inventory Year : 2020

Geometric

Overall length (in meter) : 24.32

Total No of Span : 1

Maximum Span (in meter) : 24.32

Span Arrangement : 1x24.32

No of Lane : 1.000

Overall Width (m) : 5.000

Carriageway Width (m) : 4.270

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 6.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : Class B
Load Rating : Class B
Super-Structure
Superstructure Type : Plate Girder
Superstructure Material : Reinforced concrete
Wearing Coat Type : Cement Concrete
Expansion Joint Type : Filler
Railing/Crash Barrier type : Cast-in-situ concrete
Bearing type : Roller & Rocker
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Raft
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : RCC Solid
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Treatment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : Er. Mohit Mishra

