

ID :735 pabau santudhaar km 27 arch bridge _ _ _ _ _

on Chainage 26.283 of Pabou Santudhar Nagounkhal Damdewal Chubattakhal Chorikhal motor road

In District Pauri Under CD Paboo Division

Bridge Inventory Report

Division: CD Paboo

Data not-yet finalized

General

Name of Division : 125

Revenue Block Name : 37

Chainage (at Mid Point) : 26.283

Road/ Segment Name : 162

Bridge Type : Motor Bridge High Level

Structure No : 27/1

Feature Intersected : Local nala

Name of Bridge : pabau santudhaar km 27 arch bridge

Nearest Town : pabau

Latitude (Northing) : 29.99041600

Longitude (Easting) : 78.84236100

Construction Year : 1972

Inventory Year : 2020

Geometric

Overall length (in meter) : 9.14

Total No of Span : 1

Maximum Span (in meter) : 9.14

Span Arrangement : 16.50x1

No of Lane : 1.000

Overall Width (m) : 8.300

Carriageway Width (m) : 8.300

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 8.300

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A
Load Rating : Class A
Super-Structure
Superstructure Type : Arch
Superstructure Material : Masonry
Wearing Coat Type : Cement Concrete
Expansion Joint Type : Other
Railing/Crash Barrier type : other
Bearing type : other
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Treatment for Corrosion Protection (if any) : no special treatment provided
final

Name of JE/AAE :

