

ID :823 Baigul Bridge _ _ _ _ _

on Chainage 0.713 of Maseet-Bareillynagar-Sakainiya Road

In District Udham Singh Nagar Under PD Rudrapur Division

Bridge Inventory Report

Division: PD Rudrapur

Data not-yet finalized

General

Name of Division : 23

Revenue Block Name : 87

Chainage (at Mid Point) : 0.713

Road/ Segment Name : 4722

Bridge Type : Motor Bridge High Level

Structure No : 1/2/2

Feature Intersected : Baigul River

Name of Bridge : Baigul Bridge

Nearest Town : Rudrapur

Latitude (Northing) : 28.97759000

Longitude (Easting) : 79.40288000

Construction Year : 2016

Inventory Year : 2021

Geometric

Overall length (in meter) : 6.00

Total No of Span : 1

Maximum Span (in meter) : 6.00

Span Arrangement : 1*26

No of Lane : 2.000

Overall Width (m) : 10.500

Carriageway Width (m) : 7.500

RS Footpath Width (m) : 1.500

LS Footpath Width (m) : 1.500

Approach Width i/c Shoulders (m) : 15.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class AA

Load Rating : Class AA

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Pre-stressed concrete

Wearing Coat Type : Bituminous Concrete

Expansion Joint Type : Other

Railing/Crash Barrier type : Tubular steel

Bearing type : other

Sub-Structure

Founding Strata : Hard clayey

Abutment Foundation Type : Raft

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : RCC buttressed type

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE :

