

ID :868 suspension bridge khatri gaun _ _ _ _ _

on Chainage 161.700 of road unknown

In District Almora Under CD Ranikhet Division

Bridge Inventory Report

Division: CD Ranikhet

Data not-yet finalized

General

Name of Division : 4

Revenue Block Name : 62

Chainage (at Mid Point) : 161.700

Road/ Segment Name :

Bridge Type : Pedestrian Bridge

Structure No : 0/1

Feature Intersected : khachar

Name of Bridge : suspension bridge khatri gaun

Nearest Town : rampur

Latitude (Northing) : 29.92739722

Longitude (Easting) : 79.34610278

Construction Year : 2016

Inventory Year : 2021

Geometric

Overall length (in meter) : 47.00

Total No of Span : 1

Maximum Span (in meter) : 45.00

Span Arrangement : 1x45

No of Lane : 1.000

Overall Width (m) : 1.700

Carriageway Width (m) : 1.700

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 2.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level : 954.000

OFL Ordinary Flood Level : 952.000

LWL Low Water Level : 951.000

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Footpath Live Load

Load Rating : Footpath Live Load

Super-Structure

Superstructure Type : Suspension

Superstructure Material : Steel

Wearing Coat Type : Not Provided

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : other

Bearing type : Not Provided

Sub-Structure

Founding Strata : Sandy

Abutment Foundation Type : Raft

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : plum concrete

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : plum concrete

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Er. Lalit Singh Sirari

