

ID :902 veerbhati _ _ _ _ _

on Chainage 2.690 of Jyolikot Almora Karanprayag national highway

In District Nanital Under NH Haldwani Division

Bridge Inventory Report

Division: NH Haldwani

Data not-yet finalized

General

Name of Division : 61

Revenue Block Name : 78

Chainage (at Mid Point) : 2.690

Road/ Segment Name : 12

Bridge Type : Motor Bridge High Level

Structure No : 2/2

Feature Intersected : baliya nala

Name of Bridge : veerbhati

Nearest Town : Jeolikote

Latitude (Northing) : 29.36225500

Longitude (Easting) : 79.47332500

Construction Year : 2021

Inventory Year : 2020

Geometric

Overall length (in meter) : 48.00

Total No of Span : 1

Maximum Span (in meter) : 48.00

Span Arrangement : 1x48

No of Lane : 2.000

Overall Width (m) : 8.400

Carriageway Width (m) : 7.500

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 8.500

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A
Load Rating : Class A
Super-Structure
Superstructure Type : Truss
Superstructure Material : Steel
Wearing Coat Type : Cement Concrete
Expansion Joint Type : Other
Railing/Crash Barrier type : other
Bearing type : Elastomeric
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : RCC counterfort type
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Treatment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : Pankaj Kumar

