ID :1100  Laltarao Bridge  __ __ __ __ __

on Chainage 6.500 of Jwalapur-Laltarao-Chandi Ghat Road

In District Haridwar Under PD Haridwar Division

---

Bridge Inventory Report

Division: PD Haridwar

Data not-yet finalized

General
Name of Division : 55
Revenue Block Name : 93
Chainage (at Mid Point) : 6.500
Road/ Segment Name : 397
Bridge Type : Motor Bridge High Level
Structure No : 1
Feature Intersected : Upper Ganga Canal
Name of Bridge : Laltarao Bridge
Nearest Town : haridwar
Latitude (Northing) : 29.94700210
Longitude (Easting) : 78.16212150
Construction Year : 2016
Inventory Year : 2021
Work Code(s) : --
Geometric
Overall length (in meter) : 110.00
Total No of Span : 1
Maximuam Span (in meter) : 110.00
Span Arragment : 1*110
No of Lane : 5.000
Overall Width (m) : 7.800
Carriageway Width (m) : 7.500
RS Footpath Width (m) : 1.500
LS Footpath Width (m) : 1.500
Approch Width i/c Shoulders (m) : 7.000
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level :
OFL Ordinary Flood Level :
LWL Low Water Level :
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :
Exposure Condition : Moderate

Seismic Importance factor : 1.0
Design Loading : Class A
Load Rating : Class A
Super-Structure
Superstructure Type : T-beam and slab
Superstructure Material : Reinforced concrete
Wearing Coat Type : Cement Concrete
Expension Joint Type : Single Strip/Box Seal Joint
Railing/Crash Barrier type : Tubular steel
Bearing type : POT PIN
Sub-Structure
Founding Strata : Bouldery
Abutment Foundation Type : Well
Pier Foundation Type : Well
No of Piers : 0
Abutment Type : RCC counterfort type
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE :

