ID :1119  Steel girder bridge  __ __ __ __ __

on Chainage 2.950 of Bungidhar Mehalchori Bachuwaban Talwari motor road

In District Chamoli Under CD Gairsain Division

---

Bridge Inventory Report

Division: CD Gairsain

Data not-yet finalized

General
Name of Division : 126
Revenue Block Name : 15
Chainage (at Mid Point) : 2.950
Road/ Segment Name : 363
Bridge Type : Motor Bridge High Level
Structure No : 3/3
Feature Intersected : khansar river
Name of Bridge : Steel girder bridge
Nearest Town : Gajiyabad
Latitude (Northing) : 29.98074167
Longitude (Easting) : 79.41964722
Construction Year : 1986
Inventory Year : 2021
Work Code(s) : --
Geometric
Overall length (in meter) : 36.00
Total No of Span : 1
Maximuam Span (in meter) : 36.00
Span Arragment : 1x36
No of Lane : 1.000
Overall Width (m) : 5.000
Carriageway Width (m) : 4.250
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 6.000
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level :
OFL Ordinary Flood Level :
LWL Low Water Level :
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :
Exposure Condition : Moderate

Seismic Importance factor : 0.0
Design Loading : Class B
Load Rating : Class B
Super-Structure
Superstructure Type : Truss
Superstructure Material : Steel
Wearing Coat Type : Cement Concrete
Expension Joint Type : Single Strip/Box Seal Joint
Railing/Crash Barrier type : Steel rolled section
Bearing type : Roller & Rocker
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Raft
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : Pawan Singh (JE)

