ID :1656 Y-shape flyover __ __ __ __ __

on Chainage 156.600 of road unknown

In District Dehradun Under NH Div Dehradun Division

Bridge Inventory Report

Division: NH Div Dehradun

Data not-yet finalized

General
Name of Division : 60
Revenue Block Name : 31
Chainage (at Mid Point) : 156.600
Road/ Segment Name :
Bridge Type : Fly Over
Structure No : 13 Pier + 1 Abutment
Feature Intersected : Haridwar bypass
Name of Bridge : Y-shape flyover
Nearest Town : dehradun
Latitude (Northing) : 30.17192000
Longitude (Easting) : 77.59482000
Construction Year : 2017
Inventory Year : 2021
Work Code(s) : --
Geometric
Overall length (in meter) : 387.25
Total No of Span : 13
Maximuam Span (in meter) : 34.00
Span Arragment : 9x32.2+1x22+3x25.15
No of Lane : 1.000
Overall Width (m) : 8.500
Carriageway Width (m) : 7.500
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 8.500
Gradient (%age) : 3
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level :
OFL Ordinary Flood Level :
LWL Low Water Level :
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :
Exposure Condition : Moderate

Seismic Importance factor : 1.0
Design Loading : Class A
Load Rating : Class A
Super-Structure
Superstructure Type : T-beam and slab
Superstructure Material : Reinforced concrete
Wearing Coat Type : Cement Concrete
Expension Joint Type : Single Strip/Box Seal Joint
Railing/Crash Barrier type : Tubular steel
Bearing type : Elastomeric
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : Well
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : RCC Solid
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE :

