ID :1731 Haldi Bridge __ __ __ __ __

on Chainage 2.280 of road unknown

In District Udham Singh Nagar Under PD Rudrapur Division

Bridge Inventory Report

Division: PD Rudrapur

Data not-yet finalized

General
Name of Division : 23
Revenue Block Name : 87
Chainage (at Mid Point) : 2.280
Road/ Segment Name :
Bridge Type : Motor Bridge High Level
Structure No : 2/3
Feature Intersected : Haldi River
Name of Bridge : Haldi Bridge
Nearest Town : Haldi
Latitude (Northing) : 29.01675278
Longitude (Easting) : 79.49965278
Construction Year : 1970
Inventory Year : 2021
Work Code(s) : --
Geometric
Overall length (in meter) : 13.50
Total No of Span : 1
Maximuam Span (in meter) : 13.50
Span Arragment : 1*13.5
No of Lane : 1.000
Overall Width (m) : 4.300
Carriageway Width (m) : 4.300
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 4.300
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level : 118.000
OFL Ordinary Flood Level : 107.000
LWL Low Water Level : 105.000
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :
Exposure Condition : Moderate

Seismic Importance factor : 0.0
Design Loading : Class B
Load Rating : Class B
Super-Structure
Superstructure Type : T-beam and slab
Superstructure Material : Reinforced concrete
Wearing Coat Type : Cement Concrete
Expension Joint Type : Other
Railing/Crash Barrier type : Cast-in-situ concrete
Bearing type : Not Provided
Sub-Structure
Founding Strata : Sandy
Abutment Foundation Type : Open
Pier Foundation Type : Well
No of Piers : 0
Abutment Type : RCC Box type
Pier Type : RCC Solid
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE :

