ID :1805 60 Mtr Span Steel Motor Bridge to Connect Kapkot Karmi Motor Road and kapkot pindari saung munar mr __ __ __ __ __

on Chainage 0.150 of road unknown

In District Bageshwar Under CD Kapkot Division

Bridge Inventory Report

Division: CD Kapkot

Data not-yet finalized

General
Name of Division : 6
Revenue Block Name : 72
Chainage (at Mid Point) : 0.150
Road/ Segment Name :
Bridge Type : Motor Bridge High Level
Structure No : 1/1
Feature Intersected : Saryu
Name of Bridge : 60 Mtr Span Steel Motor Bridge to Connect Kapkot Karmi Motor Road and kapkot pindari saung munar mr
Nearest Town : Reethabagar
Latitude (Northing) : 29.99039444
Longitude (Easting) : 79.91321666
Construction Year : 2012
Inventory Year : 2022
Work Code(s) : --
Geometric
Overall length (in meter) : 60.00
Total No of Span : 1
Maximuam Span (in meter) : 60.00
Span Arragment : 1x60
No of Lane : 1.000
Overall Width (m) : 4.750
Carriageway Width (m) : 4.250
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 5.950
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level : 1103.000
OFL Ordinary Flood Level : 1102.000
LWL Low Water Level : 1100.000
Design Velocity (m/Sec) : 7.00
Design Discharge (Cumecs) : 3000.00
Soffit Level at Centre : 1105.250
Road Level at Centre : 1106.000
Design Scour Level at Pier :

Design Scour Level at Abutments :
Exposure Condition : Moderate
Seismic Importance factor : 1.2
Design Loading : Class A
Load Rating : Class A
Super-Structure
Superstructure Type : Truss
Superstructure Material : Steel
Wearing Coat Type : Cement Concrete
Expension Joint Type : Single Strip/Box Seal Joint
Railing/Crash Barrier type : Steel rolled section
Bearing type : Elastomeric
Sub-Structure
Founding Strata : Bouldery
Abutment Foundation Type : Raft
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : Plum Concrete Block
Bank Protection Right Side of Up-stream : Plum Concrete Block
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE :

