ID :2487 Gadoliya bridge __ __ __ __ __

on Chainage 276.500 of Tuyuni Chakrata Mussoorie Chamba New Tehri Maletha national highway

In District Tehri Under NH Div Srinagar Division

Bridge Inventory Report

Division: NH Div Srinagar

Data not-yet finalized

General
Name of Division : 130
Revenue Block Name : 19
Chainage (at Mid Point) : 276.500
Road/ Segment Name : 19
Bridge Type : Motor Bridge High Level
Structure No : 707/18
Feature Intersected : siwadi gadhera
Name of Bridge : Gadoliya bridge
Nearest Town : jakhdhar
Latitude (Northing) : 30.36605430
Longitude (Easting) : 78.57499770
Construction Year : 1987
Inventory Year : 2022
Work Code(s) : --
Geometric
Overall length (in meter) : 13.30
Total No of Span : 1
Maximuam Span (in meter) : 13.30
Span Arragment : 1*8.00
No of Lane : 1.500
Overall Width (m) : 8.500
Carriageway Width (m) : 6.000
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 6.000
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level :
OFL Ordinary Flood Level :
LWL Low Water Level :
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :
Exposure Condition : Mild

Seismic Importance factor : 0.0
Design Loading : NA
Load Rating : NA
Super-Structure
Superstructure Type : T-beam and slab
Superstructure Material : Reinforced concrete
Wearing Coat Type : Cement Concrete
Expension Joint Type : Other
Railing/Crash Barrier type : Tubular steel
Bearing type : other
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : Deepak Gusain