ID :3102 ROPA BRIDLE BRIDGE __ __ __ __ __

on Chainage 0.000 of road unknown

In District Nanital Under CD Nainital Division

Bridge Inventory Report

Division: CD Nainital

Data not-yet finalized

General
Name of Division : 10
Revenue Block Name : 75
Chainage (at Mid Point) : 0.000
Road/ Segment Name :
Bridge Type : Pedestrain Bridge
Structure No : 32/1
Feature Intersected : KOSI REVER
Name of Bridge : ROPA BRIDLE BRIDGE
Nearest Town : Betalghat
Latitude (Northing) : 29.55000000
Longitude (Easting) : 79.33340000
Construction Year : 2022
Inventory Year : 2023
Work Code(s) : --
Geometric
Overall length (in meter) : 125.00
Total No of Span : 2
Maximuam Span (in meter) : 62.50
Span Arragment : 2*62.5
No of Lane : 1.000
Overall Width (m) : 2.100
Carriageway Width (m) : 1.800
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 2.100
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level :
OFL Ordinary Flood Level :
LWL Low Water Level :
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :
Exposure Condition : Moderate

Seismic Importance factor : 1.0
Design Loading : Footpath Live Load
Load Rating : Footpath Live Load
Super-Structure
Superstructure Type : Truss
Superstructure Material : Steel
Wearing Coat Type : Cement Concrete
Expension Joint Type : Single Strip/Box Seal Joint
Railing/Crash Barrier type : Tubular steel
Bearing type : Elastomeric
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : Well
No of Piers : 1
Abutment Type : RCC Box type
Pier Type : RCC Solid
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : ANAND LAL

