ID :3664 tarar bridge __ __ __ __ __

on Chainage 18.000 of Gagas Udi Mahadevv Selapani Bhikiyasain Marchula Motor Road

In District Almora Under PD Ranikhet Division

Bridge Inventory Report

Division: PD Ranikhet

Data not-yet finalized

General
Name of Division : 3
Revenue Block Name : 65
Chainage (at Mid Point) : 18.000
Road/ Segment Name : 727
Bridge Type : Motor Bridge High Level
Structure No : 18/1
Feature Intersected : tarar gadhera
Name of Bridge : tarar bridge
Nearest Town : tarar
Latitude (Northing) : 29.62684700
Longitude (Easting) : 79.18589100
Construction Year : 2024
Inventory Year : 2025
Work Code(s) : --
Geometric
Overall length (in meter) : 18.00
Total No of Span : 1
Maximuam Span (in meter) : 18.00
Span Arragment : 1x18
No of Lane : 1.500
Overall Width (m) : 6.500
Carriageway Width (m) : 5.500
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 6.500
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level : 103.000
OFL Ordinary Flood Level : 102.000
LWL Low Water Level : 101.000
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :
Exposure Condition : Moderate

Seismic Importance factor : 1.0
Design Loading : Class A
Load Rating : Class A
Super-Structure
Superstructure Type : T-beam and slab
Superstructure Material : Reinforced concrete
Wearing Coat Type : Cement Concrete
Expension Joint Type : Single Strip/Box Seal Joint
Railing/Crash Barrier type : Cast-in-situ concrete
Bearing type : POT PIN
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : RCC counterfort type
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : wing wall provided
Bank Protection Right Side of Up-stream : wing wall provided
Bank Protection Left Side of Down-stream : wing wall provided
Bank Protection Right Side of Down-stream : wing wall provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : Ram Singh Bhandari(AAE)