ID :3701 JAJULA BRIDGE __ __ __ __ __

on Chainage 57.550 of Garjiya (Ghughutiyadhar) Betalghat Kharana Dhokana Odakhan Pasyapani Bhateliya Mukteshwar state highway

In District Nanital Under CD Nainital Division

Bridge Inventory Report

Division: CD Nainital

Data not-yet finalized

General
Name of Division : 10
Revenue Block Name : 75
Chainage (at Mid Point) : 57.550
Road/ Segment Name : 42
Bridge Type : Motor Bridge High Level
Structure No : 58/1
Feature Intersected : JAJULA
Name of Bridge : JAJULA BRIDGE
Nearest Town : Betalghat
Latitude (Northing) : 29.49474100
Longitude (Easting) : 79.45627400
Construction Year : 1987
Inventory Year : 2025
Work Code(s) : ADB
Geometric
Overall length (in meter) : 9.00
Total No of Span : 1
Maximuam Span (in meter) : 9.00
Span Arragment : 1*9
No of Lane : 1.000
Overall Width (m) : 4.250
Carriageway Width (m) : 4.250
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 6.000
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level : 104.000
OFL Ordinary Flood Level : 102.000
LWL Low Water Level : 100.300
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre : 108.000
Design Scour Level at Pier :
Design Scour Level at Abutments : 100.200

Exposure Condition : Moderate
Seismic Importance factor : 1.0
Design Loading : Class B
Load Rating : Class B
Super-Structure
Superstructure Type : Solid slab
Superstructure Material : Reinforced concrete
Wearing Coat Type : Cement Concrete
Expension Joint Type : Other
Railing/Crash Barrier type : Pre-cast concrete
Bearing type : POT PIN
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : SHAKEEL AHMAD

