ID :384 kandoli mandir bridge __ __ __ __ __

on Chainage 0.815 of Mandakini Vihar to Kandoli Motor road

In District Dehradun Under PD Dehradun Division

Bridge Inventory Report

Division: PD Dehradun

Data not-yet finalized

General
Name of Division : 51
Revenue Block Name : 32
Chainage (at Mid Point) : 0.815
Road/ Segment Name : 1316
Bridge Type : Motor Bridge High Level
Structure No : 1/6 A
Feature Intersected : Rispana River
Name of Bridge : kandoli mandir bridge
Nearest Town : sahastradhara
Latitude (Northing) : 30.34710000
Longitude (Easting) : 78.06578000
Construction Year : 2002
Inventory Year : 2021
Work Code(s) : --
Geometric
Overall length (in meter) : 30.00
Total No of Span : 6
Maximuam Span (in meter) : 30.00
Span Arragment : 1X6X5=30.00
No of Lane : 2.000
Overall Width (m) : 8.500
Carriageway Width (m) : 7.500
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 9.000
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level :
OFL Ordinary Flood Level :
LWL Low Water Level :
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :
Exposure Condition : Moderate

Seismic Importance factor : 1.0
Design Loading : Class A
Load Rating : Class A
Super-Structure
Superstructure Type : Single/Multi-cell Box
Superstructure Material : Reinforced concrete
Wearing Coat Type : Cement Concrete
Expension Joint Type : Single Strip/Box Seal Joint
Railing/Crash Barrier type : Cast-in-situ concrete
Bearing type : POT PIN
Sub-Structure
Founding Strata : Bouldery
Abutment Foundation Type : Open
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : RCC Box type
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : R.R. Stone masonary in 30.00 meter length
Bank Protection Right Side of Up-stream : R.R. Stone masonary in 50.00 meter length
Bank Protection Left Side of Down-stream : R.R. Stone masonary in 35.00 meter length
Bank Protection Right Side of Down-stream : R.R. Stone masonary in 38.00 meter length
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : Sanjay bhardwaz

