ID :545 Thati Bridge __ __ __ __ __

on Chainage 1.170 of Pipli motor road to Thati motor road

In District Uttarkashi Under PD Uttarkashi Division

Bridge Inventory Report

Division: PD Uttarkashi

Data not-yet finalized

General
Name of Division : 30
Revenue Block Name : 4
Chainage (at Mid Point) : 1.170
Road/ Segment Name : 5259
Bridge Type : Motor Bridge High Level
Structure No : 1/1
Feature Intersected : Dhanpati River
Name of Bridge : Thati Bridge
Nearest Town : Pipli
Latitude (Northing) : 30.65033000
Longitude (Easting) : 78.39593000
Construction Year : 2016
Inventory Year : 2021
Work Code(s) : --
Geometric
Overall length (in meter) : 72.00
Total No of Span : 1
Maximuam Span (in meter) : 72.00
Span Arragment : 1X72
No of Lane : 1.000
Overall Width (m) : 6.300
Carriageway Width (m) : 5.500
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 6.600
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level :
OFL Ordinary Flood Level :
LWL Low Water Level :
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :
Exposure Condition : Moderate

Seismic Importance factor : 1.0
Design Loading : Class A
Load Rating : Class A
Super-Structure
Superstructure Type : Truss
Superstructure Material : Steel
Wearing Coat Type : Cement Concrete
Expension Joint Type : Single Strip/Box Seal Joint
Railing/Crash Barrier type : other
Bearing type : other
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : O.P. Semwal

