ID :553 keshoala __ __ __ __ __

on Chainage 4.000 of Junginala road (Ramraj road) km 4 to kosikanta motor road

In District Udham Singh Nagar Under CD Kashipur Division

Bridge Inventory Report

Division: CD Kashipur

Data not-yet finalized

General
Name of Division : 25
Revenue Block Name : 85
Chainage (at Mid Point) : 4.000
Road/ Segment Name : 212
Bridge Type : Motor Bridge High Level
Structure No : 1/1
Feature Intersected : ghogha
Name of Bridge : keshoala
Nearest Town : Keshowala
Latitude (Northing) : 29.11000000
Longitude (Easting) : 79.07000000
Construction Year : 2016
Inventory Year : 2020
Work Code(s) : --
Geometric
Overall length (in meter) : 21.00
Total No of Span : 3
Maximuam Span (in meter) : 7.00
Span Arragment : 3*7
No of Lane : 1.000
Overall Width (m) : 9.000
Carriageway Width (m) : 7.500
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 9.000
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level :
OFL Ordinary Flood Level :
LWL Low Water Level :
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :
Exposure Condition : Moderate

Seismic Importance factor : 1.0
Design Loading : Class A
Load Rating : Class A
Super-Structure
Superstructure Type : Solid slab
Superstructure Material : Reinforced concrete
Wearing Coat Type : Cement Concrete
Expension Joint Type : Other
Railing/Crash Barrier type : Cast-in-situ concrete
Bearing type : other
Sub-Structure
Founding Strata : Soft clayey
Abutment Foundation Type : Raft
Pier Foundation Type : Raft
No of Piers : 4
Abutment Type : RCC Box type
Pier Type : RCC Solid
Protection Work
Bank Protection Left Side of Up-stream : Plum concrete Blocks
Bank Protection Right Side of Up-stream : Plum concrete Blocks
Bank Protection Left Side of Down-stream : Plum concrete Blocks
Bank Protection Right Side of Down-stream : Plum concrete Blocks
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : Jagjeewan Singh