ID :707  RCC Slabe Bridge at Nanakmatta Tikuri Ransali Road Over Fouri Nala  __ __ __ __ __

on Chainage 4.000 of Main road Jhadi gaon to Haripad Ray house road

In District Udham Singh Nagar Under CD Khatima Division

---

Bridge Inventory Report

Division: CD Khatima

Data not-yet finalized

General
Name of Division : 24
Revenue Block Name : 88
Chainage (at Mid Point) : 4.000
Road/ Segment Name : 6257
Bridge Type : Motor Bridge High Level
Structure No : 1/1
Feature Intersected : Fourri nala
Name of Bridge : RCC Slabe Bridge at Nanakmatta Tikuri Ransali Road Over Fouri Nala
Nearest Town : Nanakmatta
Latitude (Northing) : 28.96083300
Longitude (Easting) : 79.79347200
Construction Year : 1976
Inventory Year : 2021
Work Code(s) : --
Geometric
Overall length (in meter) : 12.00
Total No of Span : 2
Maximuam Span (in meter) : 6.00
Span Arragment : 2*6
No of Lane : 1.500
Overall Width (m) : 5.000
Carriageway Width (m) : 5.000
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 7.500
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level :
OFL Ordinary Flood Level :
LWL Low Water Level :
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :
Exposure Condition : Moderate

Seismic Importance factor : 1.0
Design Loading : Class B
Load Rating : Class A
Super-Structure
Superstructure Type : Solid slab
Superstructure Material : Reinforced concrete
Wearing Coat Type : Cement Concrete
Expension Joint Type : Compression Seal Joint
Railing/Crash Barrier type : Steel rolled section
Bearing type : Not Provided
Sub-Structure
Founding Strata : Soft clayey
Abutment Foundation Type : Open
Pier Foundation Type : Open
No of Piers : 1
Abutment Type : Brick Masonry
Pier Type : Brick Masonry
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : Er. Arun Kumar Saini