ID :766 Badowala Bridge __ __ __ __ __

on Chainage 7.150 of Shahid Gajender Singh Bisht Road) state highway (Majra Bhuddi Shekhuwala Dharmawala road)

In District Dehradun Under CD Dehradun Division

Bridge Inventory Report

Division: CD Dehradun

Data not-yet finalized

General
Name of Division : 54
Revenue Block Name : 32
Chainage (at Mid Point) : 7.150
Road/ Segment Name : 65
Bridge Type : Motor Bridge High Level
Structure No : 7/1
Feature Intersected : Asan River
Name of Bridge : Badowala Bridge
Nearest Town : Badowala
Latitude (Northing) : 30.29774800
Longitude (Easting) : 77.94521800
Construction Year : 1981
Inventory Year : 2021
Work Code(s) : --
Geometric
Overall length (in meter) : 80.00
Total No of Span : 3
Maximuam Span (in meter) : 26.50
Span Arragment : 3x26.50
No of Lane : 2.000
Overall Width (m) : 7.000
Carriageway Width (m) : 7.000
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 8.000
Gradient (%age) : 1
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level :
OFL Ordinary Flood Level :
LWL Low Water Level :
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :

Exposure Condition : Moderate
Seismic Importance factor : 1.0
Design Loading : Class A
Load Rating : Class A
Super-Structure
Superstructure Type : T-beam and slab
Superstructure Material : Reinforced concrete
Wearing Coat Type : Cement Concrete
Expension Joint Type : Single Strip/Box Seal Joint
Railing/Crash Barrier type : Steel rolled section
Bearing type : other
Sub-Structure
Founding Strata : Bouldery
Abutment Foundation Type : Well
Pier Foundation Type : Well
No of Piers : 2
Abutment Type : RCC counterfort type
Pier Type : RCC Solid
Protection Work
Bank Protection Left Side of Up-stream : Plum
Bank Protection Right Side of Up-stream : Plum
Bank Protection Left Side of Down-stream : Plum
Bank Protection Right Side of Down-stream : Plum
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE :

