ID :79 Chitreshwar Dham __ __ __ __ __

on Chainage 0.325 of Ranibagh Brewery road

In District Nanital Under PD Nainital Division

Bridge Inventory Report

Division: PD Nainital

Data not-yet finalized

General
Name of Division : 9
Revenue Block Name : 78
Chainage (at Mid Point) : 0.325
Road/ Segment Name : 5335
Bridge Type : Pedestrain Bridge
Structure No : 1/1
Feature Intersected : Gola River
Name of Bridge : Chitreshwar Dham
Nearest Town : Haldwani
Latitude (Northing) : 29.28824300
Longitude (Easting) : 79.54982800
Construction Year : 2017
Inventory Year : 2021
Work Code(s) : --
Geometric
Overall length (in meter) : 80.00
Total No of Span : 1
Maximuam Span (in meter) : 80.00
Span Arragment : 1x80
No of Lane : 1.000
Overall Width (m) : 2.200
Carriageway Width (m) : 1.800
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 3.750
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level :
OFL Ordinary Flood Level :
LWL Low Water Level :
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :
Exposure Condition : Moderate

Seismic Importance factor : 1.0
Design Loading : Footpath Live Load
Load Rating : Footpath Live Load
Super-Structure
Superstructure Type : Suspension
Superstructure Material : Steel
Wearing Coat Type : Other
Expension Joint Type : Single Strip/Box Seal Joint
Railing/Crash Barrier type : other
Bearing type : Not Provided
Sub-Structure
Founding Strata : Bouldery
Abutment Foundation Type : Open
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : RCC Box type
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : Painting work
final
Name of JE/AAE : Er. Yashpal Ram

