ID :910 kaligar Bridge __ __ __ __ __

on Chainage 5.900 of Khairna Ranikhet Ramnager state highway

In District Almora Under PD Ranikhet Division

Bridge Inventory Report

Division: PD Ranikhet

Data not-yet finalized

General
Name of Division : 3
Revenue Block Name : 64
Chainage (at Mid Point) : 5.900
Road/ Segment Name : 52
Bridge Type : Motor Bridge High Level
Structure No : 40\1
Feature Intersected : Kaligar Gadhera
Name of Bridge : kaligar Bridge
Nearest Town : tarikhet
Latitude (Northing) : 29.61423300
Longitude (Easting) : 79.40152000
Construction Year : 1980
Inventory Year : 2021
Work Code(s) : ADB
Geometric
Overall length (in meter) : 19.00
Total No of Span : 1
Maximuam Span (in meter) : 19.00
Span Arragment : 1x19
No of Lane : 1.000
Overall Width (m) : 3.750
Carriageway Width (m) : 3.750
RS Footpath Width (m) : 0.000
LS Footpath Width (m) : 0.000
Approch Width i/c Shoulders (m) : 2.000
Gradient (%age) : 0
Skew Angle (degree) : 0.00
Radius of Curve in Plan (if Any) : 0.00
Design Data
HFL Highest Flood Level :
OFL Ordinary Flood Level :
LWL Low Water Level :
Design Velocity (m/Sec) :
Design Discharge (Cumecs) :
Soffit Level at Centre :
Road Level at Centre :
Design Scour Level at Pier :
Design Scour Level at Abutments :
Exposure Condition : Moderate

Seismic Importance factor : 1.0
Design Loading : Class B
Load Rating : NA
Super-Structure
Superstructure Type : T-beam and slab
Superstructure Material : Reinforced concrete
Wearing Coat Type : Not Provided
Expension Joint Type : Other
Railing/Crash Barrier type : other
Bearing type : Not Provided
Sub-Structure
Founding Strata : Bouldery
Abutment Foundation Type : Open
Pier Foundation Type : other
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : other
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Tratment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE :